

LEPELLE NORTHERN



“Water is our Passion”

PROGRESS REPORT ON THE CORPORATE HEAD OFFICE

Construction of LNW’s Corporate Head Office is continuing well as per the plan. This report is the seventh one presented to communicate progress to LNW’s Managers and employees. The progress is at 31 August 2011.

1. The Overall progress percentage is at 72% as at the 25 August 2011.
2. Columns for Ground Floor is at 100%
3. Brickwork for the Ground Floor Section 1 is at 100%

Ground floor Section 2:

- Columns at 100%
- Floor paving is at 100%
- Brickwork is at 100%
- Ceiling at 50%
- Lights at 50%
- Tiles at 50%

Ground floor Section 3:

- Columns are at 100%
- Brickwork is at 100%

First Floor Section 1:

- Columns are at 100% completion
- Slab at 100% completion
- Brickwork at 100%

- Tiles at 30%
- Ceiling 50% completion
- Windows at 40%
- Electrical connections at 50% completion
- Partions at 100%

First floor Section 2:

- Columns at 100% completed
- Brickworks at 100% completion
- Ceiling at 50% completion
- Electrical connections at 50% completion
- Windows at 30%
- Tiles at 90%

First floor Section 3:

- Columns are at 100% completion
- Slab is at 100% completion
- Brickworks at 100% completion
- Ceiling at 50% completion
- Windows at 30%
- Electrical connections at 50% completion
- Tiles at 90%
- Partions at 100%

Second Floor Section 1:

- Columns are at 100%
- Slab at 100%
- Brickwork at 100%

- Ceiling at 50%
- Electrical connections at 40%
- Windows at 30%
- Partions at 100%

Second Floor Section 2:

- Columns are at 100%
- Slab at 100%
- Brickwork at 100%
- Electrical connections at 40%
- Windows at 20%
- Tiles at 80%
- Ceiling at 50%
- Partions at 80%
- Electrical at 40%

Second Floor Section 3:

- Columns are at 100%
- Slab at 100%
- Brickwork at 100%
- Ceiling at 50%
- Electrical connections at 30%
- Windows at 20%
- Portions at 80%

Third Floor Section 1:

- Columns are at 100%
- Slab is at 100%

- Brick works 100%

Third Floor Section 2:

- Columns are at 100%
- Slab at 100%
- Brick works 90%

Third Floor Section 3:

- Columns are at 100%
- Slab is at 100%
- Brickwork at 100%

Ring beams for the roof:

Section 1 is at 100%, Section 2 is at 100% while Section 3 is at 100%

Summary of the report:

- The construction is progressing well and still within the agreed timeframe at this period.
- All columns are installed and completed at all floors and at all sections
- Slab has been completed on all floors of the building
- The Steering Committee Meetings taking place every Thursday to update progress and to communicate such to various internal stakeholders.
- The overall completion of the building is at 72%
- Earth work finish:40%
- Generator at 50%
- Electricity at 50%

Simon Mpamonyane

Communications Officer